

Field Implementation Team:

ferrocement water tanks

To view the location of each

WHY IS THIS IMPORTANT?

- This tank is used for:
- Drinking & Cooking
 Bathing & Washing
 Basic Hygiene & Health Needs



the tank, first find (r - l) before using the volume formula

Donations and Support by:

Daily water necessities:
15 people × 16 liters = 240 liters

→ 4,400 + 240 = around 18 days
This means that this tank is sufficient for ±18 days.

USAGE CAPACITY







WAI KAHINGIR 4.400 litres

Ferrocement Water Tank Data

	I	1	
1	Subdistrict	Waingapu City	
2	Village	Pambota Njara	
3	Neighborhood	Hambarita	
4	RT / RW	06/03	
5	Number of Houses	3	
6	Number of Families	4	
7	Total Residents	16	
8	Name of Regional Head/Community Leader	Diki Takanjanji	
9	Phone Number of Regional Head/Community Leader	+6282266267520	
10	Number of people present at the meeting	7	
11	Number of Existing Water Source Points	The available water sources are seepage water collected in stone excavations (Kullup) and these water sources will dry up in the dry season, so people maximize their rainwater harvesting and buy tank water during the dry season.	
12	Problems Faced	Lack of sufficient storage for daily clean water needs	
13	Assistance that Hambarita residents have received regarding clean water	-	
14	Distance from Rumah Kambera - Location (km)	28 KM	
15	GPS Location Link	74XV+WHJ Pambotanjara, Kabupaten Sumba Timur, Nusa Tenggara Tim.	
16	Name of Person in Charge of the Ferrocement Water Tank	Nggada Yabu	
17	Whose land is the land used for construction on?	Nggada Yabu	
18	Distance from the ferrocement water tank to the nearest house (meters)	16	
19	Distance from the ferrocement water tank to the farthest house (meters)	4	
20	How far is the ferrocement water tank from the nearest house roof (meters)	5 meter	
21	House Size	4 meter X 6 meter	
22	Roof Rain Gutter Requirements	3 pieces	
23	Are residents willing to cooperate in the construction of the reservoir?	Ready to work together and actively participate	

Cost Summary of Wai Kahingir

Water Tank Names	Building Ferrocement Water Tank	Construction of rainwater harvesting and filter installation	Monitoring and Evaluation	TOTAL BUDGET
WAI KAHINGIR	Chf. 1307	Chf. 527	Chf. 215	Chf. 2049

The Story of the Wai Kahingir

Construction of the second ferrocement water tank commenced on June 5, 2025, and within four days, it had reached 70% completion. The stages included site clearing, foundation construction, installation of the mall and reinforcement, and exterior plastering. A parallel work strategy and active community participation accelerated the process.

The main obstacle was two days of heavy rain, which delayed casting and plastering. The team adjusted the schedule to accommodate the weather conditions, ensuring quality was maintained. Work continued the following week, focusing on pipe installation, cap casting, plastering, and painting, with a target completion date of mid-June.







